

Operations & Viticulture Report



Vineyard **Hanna Ridge**
 Location **46 Hanna Road, Forreston SA 5233**
 Client **Canoe Wines Australia Pty Ltd**

Week ending

15th July 2022

Report Number

HR2201

Job	Scope of Works	Viticulture Comments
CAPITAL INVESTMENT & DEVELOPMENT		
Property Maintenance	<ul style="list-style-type: none"> Entrance signage installed Roadside adjacent to entrance slashed. Pine trees near shed have been removed and pushed up ready to burn. Clean up and rubbish disposal around the property, shed & landing area commenced. Unwanted vine rows in block C, G, H & along entrance fence have been removed. Cherry trees removed and pushed up ready to burn. 	
New Vineyard Development	<ul style="list-style-type: none"> Preliminary vineyard mark out has been completed. Ripping new blocks booked to commence in the next 2 weeks Soil samples collected & analysis completed. Fencing around Block I has been removed. Planting material for Stage 1 & 2 has been collected and taken to nursery for propagation to rootlings. Intermediate posts & strainers for new blocks H & I have been delivered. 	<ul style="list-style-type: none"> Soil sample analysis has been returned from the laboratory and waiting on interpretation for our agronomist before ordering soil ameliorations/inputs.
Irrigation Upgrade	<ul style="list-style-type: none"> Bore clean out completed. Bore pump is being overhauled. 2 meg dam design completed. Irrigation design for existing & new vineyard Irrigation tube for Blocks A, B, C, D, E, F, G, H & new Block H & I have been ordered. Irrigation pump headworks equipment have been ordered. 	<ul style="list-style-type: none"> Once the bore pump is returned it will be reset in the bore on lay flat pipe before a re-test to establish the new sustainable flow.
Vineyard Rejuvenation	<ul style="list-style-type: none"> MaxiCut 13 rows Block B Chardonnay MaxiCut Block E Chardonnay 	<ul style="list-style-type: none"> The diseased cordons have been cut and removed from the vineyard ready for burning. New cordon wires will be installed and pruning and wrapping of new canes will commence in the coming weeks.
VINEYARD OPERATIONS		
Spur Pruning	<ul style="list-style-type: none"> Blocks A, D & F. <p style="text-align: right;">Completed in June</p>	<ul style="list-style-type: none"> Wrapping 2 canes as needed.

Report compiled by Emma Niven-Aitken – Viticulture comments by John Chellew (Head Viticulturist)
 Uploaded to Portal; Friday 15th July 2022

CONFIDENTIAL REPORT by Group Logistics Pty Ltd